

Lawrence Berkeley National Laboratory

Recent Work

Title

SUMMARY OF MEETING ON MATERIALS TESTING ACCELERATOR

Permalink

<https://escholarship.org/uc/item/7cv0b5g9>

Author

Brobeck, W.M.

Publication Date

1950-02-14

DISCLAIMER

This document was prepared as an account of work sponsored by the United States Government. While this document is believed to contain correct information, neither the United States Government nor any agency thereof, nor the Regents of the University of California, nor any of their employees, makes any warranty, express or implied, or assumes any legal responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by its trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof, or the Regents of the University of California. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof or the Regents of the University of California.

SUMMARY OF MEETING ON MATERIALS TESTING ACCELERATOR

Meeting held at 1:00 P.M., February 14, 1950 in Building 50, University of California Radiation Laboratory.

Present: E. O. Lawrence, W. B. Reynolds, M. M. McMillan, L. W. Alvarez, E. J. Lofgren, W. H. K. Panofsky, H. Gordon, M. Martin, R. Serber, W. M. Brobeck, J. S. Norton, G. Farly of University of California Radiation Laboratory. J Cope and J. Kent of California Research.

Specifications of the Accelerator were discussed and the following agreed to subject to reservations noted:

- Beam energy 27 Mev.
- Average beam current at target 50 ma.
- Maximum tank diameter 36 ft.
- Length of accelerating cavity 60 ft.
- Duty factor 20 %
- Peak beam current 250 ma.
- Minimum pulse duration 10 millisecs.

CLASSIFICATION CANCELLED
BY AUTHORITY OF THE DECLASSIFICATION
BRANCH USAEC
BY B. Brobeck 4-18-57
SIGNATURE OF THE PERSON MAKING THE CHANGE DATE

Oscillator plate power supply rating 25 MW Peak 6 MW Av. determined as follows:

	Peak	Av.
Accelerated beam load	6,750 KW	1,350 KW
R.F. Losses estimated during pulse starting and stopping	7,000	1,400 600
Parasitic beam load	1,250	250
Total R. F. power	15,000	3,600
Oscillator plate dissipation at 60% plate efficiency	10,000	2,400
Oscillator plate power	25,000 KW	6,000 KW
Injection voltage	300 KV	
Injection power supply load current	2A	
Pump down time	3 hours	
Number of diffusion pumps	24 with provision for increase to 48 if required	

Summary of Meeting on Materials Testing Accelerator

Oscillator tube type	Federal D 50
Oscillator tube peak RF output	1000 KW
Number of Oscillators	16 single tube units with provision for change to 16 two tube units if required
Number of Pre-exciter	2
Number of Absorbers for voltage limiting	4

25 Megawatts of plate power is to be assumed as a firm figure unless the estimated power is found to be wrong in future calculations or model tests. If the parasitic beam load is higher than estimated the peak beam will have to be reduced and the average beam correspondingly reduced unless the power supply and oscillators can be run above their ratings.

Provision for increasing the pulse length may be made if it is possible without appreciable increase in cost.

It should be noted that no tests have yet been made on the Federal D50 tube. There is some question whether these tubes are good for as high as 20% duty factory at the 1 megawatt rating.

The subject of a separate lining versus copper clad steel for the tank was discussed. Decision is to be made by February 24. Calculations to determine if a step in the diameter of the tank is required will be completed by February 16.

WMB:FP
2-15-50

RADIATION LABORATORY
UNIVERSITY OF CALIFORNIA
BERKELEY 4, CALIFORNIA